

CVPCSD Monthly Report

July 2026

Daily average flow = 430 gpm

Daily Average Raw NTU = 1.2

Daily Average Finished NTU = .017

Water Plant –

- Standard operations, ie chemical top offs, adjustments to treatment etc.
- Landscape guy finished Phase 1 and has chipped everything. He still wants to get a load of gravel in for the washout area near the gate and waiting for some cooler weather to start the painting.

Distribution

- Had the large water break on Thomas which we had discussed last month (on the fourth of July).
- 5134 Thomas Dr – Reported good pressure at the house but no pressure to the garden. Harry assisted in finding the kink in the hose.
- 3200 Ray Circle – Leak at the meter. Lorang fixed as the curb stop was frozen.

Summary

- Everything is running great, flows are high but typical for summer heat.
- We ordered four new chemical pumps and 1 has been installed. We will be installing more when time allows.